BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Asphalting to road from D B Pura main road towards railway station (Mini vidhanasoudha road) in ward no -01.
2	Sanctioned Estimate No. And Date	
3	Name of the Contractor	Sri M Ravish kumar (M/s B Munikrishnappa)
4	Time Stipulated for Completion of work	90 days.
5	Date of Commencement	
6	Date of Completion:	17-05-22
7	Measurment Recorded	1
	M.B No	4962
	Page No	496120 - 496123
8	Name of the Office/ Officials incharge of the work	
	1) Asst. Exe.Engineer	
	2) Asst. Engineer	Sri:- Mallinath. Malkapur

Estiamte Amount / Tender	Amount Claimed as per Actuals	Excess	Savings	Remarks
Rs 2927512/-	Rs 2849433/-		78082/-	

) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

) Certified that above work has been executed satisfactorily.

ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
ASST. EXE.ENGINEER
Yelahanka Sub. Division
SUB - DIVISION
(BBMP Ynk. Zn)
Yelahanka, Bangalore
BRUHAT BANGALORE MAHANAGARA PALIKE